



NFPA 13 SYSTEM ACCEPTANCE INSPECTION 2006 IFC AND NFPA 13

Date of Inspection: _____ Permit Number: _____
 Business/Building Name: _____ Address of Project: _____
 Contractor: _____ Contractor's Phone: _____

Reference numbers following checklist statements represent an NFPA code section unless otherwise specified.

Pass | Fail | NA

- | | | | | |
|----|--------------------------|--------------------------|--------------------------|--|
| 1. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Approved drawing and aboveground piping certification documents are on site. |
| 2. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Underground supply testing and flushing is witnessed and underground piping certification is provided. Flushing requirements shall be 880 gpm for 6 in., 1,560 gpm for 8 in., 2,440 gpm for 10 in., 3,520 for 12 in.; have them pitot and calculate that flow and confirm the velocity is at least 10 ft./sec. |
| 3. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Hydrostatic test: wet system, 200 psi for 2 hours and it should include the FDC piping. |
| 4. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Hydrostatic test: dry and double interlock system: 200 psi for 2 hours and a 40 psi air leak test for 24 hours with less than 1.5 psi loss, 16.2.2. |
| 5. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Backflow prevention device is installed in accordance with the approved set of plans and forward flow tested, 16.2.5. |
| 6. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Systems subject to pressures greater than 150 psi shall be hydrostatically tested at 50 psi above system working pressure, 16.2.1.2. |
| 7. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Operational test of the dry-pipe valve is performed and the quick opening device (500+ gallon systems) is tested; 750+ gallon system must trip within 60 seconds. |
| 8. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | PRVs are tested at maximum and normal inlet pressures or as specified by the manufacturer; the supply pressure is recorded on the certificate; a relief valve is on the discharge side and gauges on each side of the valve, 16.2.4. |

Riser Room

- | | | | | |
|-----|--------------------------|--------------------------|--------------------------|---|
| 9. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | The main drain is routed to the exterior with a turned down elbow or an inside drain capable of handling the water flow. A flow test is performed. The main drain pipe is ¾ in. or greater for a riser up to 2 in., 1¼ in. or greater for a riser 2½ in. to 3½ in., 2 in. for a riser 4 in. or greater, 8.15.2.4, 16.2.3.4. |
| 10. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Water control valves and flow switches are electronically supervised and tested, IFC 903.4. There are 7 exceptions: 13D systems, limited area systems, 13R systems where supply is common to the sprinkler and the domestic system. |
| 11. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Paddle-type water flow is not allowed for dry, preaction or deluge systems. |
| 12. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | 24-hour monitoring service agency or remote supervising station or proprietary supervising station received signals, IFC 903.4.1. |
| 13. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Water flow alarm is tested and initiates an alarm within 5 minutes, located above the FDC, and it is properly signed, 16.2.3.1. |
| 14. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | High-rise: each floor system shall have water flow device with a test connection and be connected to the fire alarm system. |
| 15. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Permanent system identification signs for each control valve and what portion of the building each valve serves is provided, 6.7.4. |
| 16. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Permanent label with hydraulic calculations is attached to the riser, 16.5.1. |
| 17. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Riser is supported by hanger or attachment, for multi-story at the lowest level, each alternate level, above and below offsets, and at the top, 9.2.5.3. |
| 18. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | If flexible couplings are used, supports above the lowest level are designed in accordance with the approved plans to prevent an upward thrust of the piping, 9.5.3.2. |
| 19. | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Gauges are above and below riser check valve, 7.1.1.2. |

FDC

20. ___ | ___ | ___ FDC capped and permanently signed with system type, PSI required, and area or building served, 8.16.2.4.7.
21. ___ | ___ | ___ FDC has check valve and drip valve, 8.16.2.5.
22. ___ | ___ | ___ FDC for wet single riser system connects to the system side, 8.16.2.4.
23. ___ | ___ | ___ FDC for wet multi-riser system connects after the main system shut-off valve, 8.16.2.4.
24. ___ | ___ | ___ FDC for dry system connects between the indicating and dry-pipe valves.
25. ___ | ___ | ___ FDC is a minimum 4 in. pipe, 18 in. to 48 in. above grade, and properly supported, 8.16.2.

Sprinklers

26. ___ | ___ | ___ Extra sprinklers: there are no less than 6, some of each type: 6 per 300, 12 per 300 to 1000, and 24 per 1000+ and a wrench are provided, 6.2.9.
27. ___ | ___ | ___ Sprinkler head and wrench location are the same as the plans.
28. ___ | ___ | ___ Sprinklers shall be a minimum of 4 in. from the wall and be properly spaced, 8.6.3.3.
29. ___ | ___ | ___ Sprinkler heads have a guard if subject to damage.
30. ___ | ___ | ___ Sprinkler heads are not painted or covered.
31. ___ | ___ | ___ ESFR upright deflectors are a minimum 7 in. above the top of the pipe, 8.12.5.3.2.1.
32. ___ | ___ | ___ EFSR sprinklers are at least 1 ft. horizontally from the bottom edge of bar joist or open truss and at least 36 in. above the top of the storage level, 8.12.6.
33. ___ | ___ | ___ Proper type and temperature sprinklers are used and match plans.
34. ___ | ___ | ___ Escutcheon plates are installed.

Pipe: Hangers, Seismic, and Penetrations

35. ___ | ___ | ___ Piping layout and size are the same as the plans.
36. ___ | ___ | ___ Pipe penetrations have proper clearance 2 in. for pipe 1 in. to 3½ in., 4 in. for pipe 4 in. and larger, 9.3.
37. ___ | ___ | ___ Flexible couplings may be used for pipe 2½ in. or larger at structural separations, within 24 in. of expansion joints, within 24 in. of the top and bottom of all risers, within 12 in. above and below a floor penetration in multi-story buildings, and on both sides of and within 1 ft. of concrete or masonry wall penetrations unless pipe clearance is provided, 9.3.2.
38. ___ | ___ | ___ Minimum clearance around pipes: holes are 2 in. larger than pipe 1 in. to 3½ in., 4 in. for pipe 4 in. and larger. Clearance is not required through sheetrock, which is not required to be fire rated nor when flexible couplings are used on each side and within 1 ft. of penetration. A listed fire stop system shall be used for penetration holes; the system listing sheet is available, 9.3.4.
39. ___ | ___ | ___ A seismic separation assembly is provided at building seismic joints, 9.3.3.
40. ___ | ___ | ___ Lateral sway bracing is required at a maximum spacing of 40 ft. for all mains, cross-mains, and branch lines 2½ in. and larger.
- ___ | ___ | ___ A. Lateral sway bracing is provided for the last length of pipe but within 20 in. of the end of a feed or cross-main.
- ___ | ___ | ___ B. Lateral sway bracing is required unless all the pipe is supported by rods less than 6 in. or by 30° wrap-around u-hooks for any size pipe, 9.3.5.3.
41. ___ | ___ | ___ Spacing does not exceed 80 ft. for longitudinal sway bracing, which is required for feed and cross-mains, and the last brace is within 40 ft. of the end of the pipe, 9.3.5.4.1 and .3.
42. ___ | ___ | ___ A 4-way sway brace is provided at least every 25 ft. and at the top of each riser, 9.3.5.5.
43. ___ | ___ | ___ Longitudinal and lateral bracing is provided for each run of pipe between the change of pipe direction unless the pipe run is less than 12 ft., 9.3.5.11.
44. ___ | ___ | ___ Sprig ups greater than 4 ft. are restrained from lateral movement, 9.3.6.5.
45. ___ | ___ | ___ Splayed seismic bracing wire, wrap-around u-hooks, or lateral sway bracing shall not exceed 30 ft. spacing and are used to restrict sprinkler movement that could impact the building, equipment, or finishing materials, 9.3.6.4.
46. ___ | ___ | ___ Restraining straps are on all C-clamps and the strap is bolted through if there is not a lip on the beam, 9.3.7.1.
47. ___ | ___ | ___ Branch lines have one hanger per section of pipe, 9.2.3.2.
48. ___ | ___ | ___ Mains and cross-mains have one hanger between each branch line and at the end of the main.
49. ___ | ___ | ___ The maximum distance between the end sprinkler and hanger is 36 in. for 1 in. pipe, 48 in. for 1¼ in., and 60 in. for 1½ in. pipe and greater, 9.2.4.
50. ___ | ___ | ___ Risers in multi-story buildings have supports at the lowest level, at each alternate level, below offsets, and at the top, 9.2.5.3.
51. ___ | ___ | ___ Risers in vertical shafts or buildings with ceiling greater than 25 ft. have support for each pipe section.
52. ___ | ___ | ___ Hangers are not within 3 in. of upright sprinklers, 9.2.3.3.

